Home Inspections, LLC

Inspection Report



xxxx St Clair Ave St Paul, MN 55105

18:37 November 17, 2013

Page 1 of 27 Strickland sample report.inspx

Table of Contents

Definitions	2
General Information	2
Lots and Grounds	3
Exterior Surface and Components	7
Garage	11
Roof	11
Electrical	16
Structure	17
Attic	18
Basement	19
Air Conditioning	19
Heating System	21
Plumbing	21
Bathroom	22
Kitchen	23
Interior Rooms	23
Laundry Room/Area	24
Summary	25

Page 2 of 27

Strickland sample report.inspx

Definitions

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the

time of inspection

F Functional Functional with no obvious signs of defect.

M Minor Defect Item is not fully functional and requires repair, service, or maintenance.

D Defective Item needs immediate repair or replacement. It is unable to perform its intended

function.

NP Not Present Item not present or found.

NI Not Inspected Item was unable to be inspected for safety reasons or due to lack of power,

inaccessibility, or disconnected at time of inspection.

General Information

Property Information

Property Address xxxx St Clair Ave City St Paul State MN Zip 55105 Contact Name Brenda Hardin Phone 612-876-5671

Client Information

Inspection Company

Inspector Name Dan Seeland

Company Name Strickland Home Inspections, LLC

Address 10200 38th Ct N

City Plymouth State MN Zip 55441

Inspection Company Phone 952-807-6594

E-Mail dan@stricklandinspections.com

Amount Received \$350

Conditions

Others Present Buyers Property Occupied Vacant

Estimated Age 1915 Entrance Faces South

Inspection Date 9/7/2013

Start Time 8:00 AM End Time 11:15 AM

Electric On • Yes • No • Not Applicable

Gas/Oil On

Yes ONo ONot Applicable

Water On • Yes O No O Not Applicable

Temperature 80 F

Weather Partly cloudy Soil Conditions Dry

Space Below Grade Basement

Page 3 of 27

Strickland sample report.inspx

General Information (Continued)

Building Type Single family Garage Detached Sewage Disposal City How Verified Multiple Listing Service Water Source City How Verified Multiple Listing Service

Lots and Grounds

F M DNPNI

1. Walks: Cor	ncrete Concrete walks are cracked and settled in areas.	Uneven surfaces present a
trip hazard.		





3. Deck: Stained wood Undersized joists. Undersupported joists. Improper supports. Sagging deck. Uneven surfaces. Baluster openings greater than 4". Failing paint/stain. Recommend additional posts to support middle of deck. Recommend repairs to problem areas.



Strickland sample report.inspx

Lots and Grounds (Continued)

Deck: (continued)



Lots and Grounds (Continued)

Deck: (continued)



	Balcony: Stained wood Baluster openings greater than 4" at guardrail.
5.	Vegetation: Trees, Shrubs

6. XIIII Retaining Walls: Block, Stone

7. The Grading: Flat, Minor slope Flat to negative slope. Suggest the addition of fill dirt to improve drainage away from house.

8. Window Wells: Corrugated No ladder at south side egress window.

Ladder required for heights greater than 44".



18:37 November 17, 2013

Page 6 of 27 Strickland sample report.inspx

Lots and Grounds (Continued)	
9. Driveway: Concrete Concrete driveway is cracked and is settled in areas. There is an uneven transition where driveway meets garage.	
10. Fences: Wood Some sections of wood fence are loose and/or in disrepair.	

Exterior Surface and Components

F M DNRNI

All Exterior Surface -

1. Type: Aluminum siding Siding is dented and has been punctured in areas. Seal penetrations. Recommend pulling ivy from NW section of wall to prevent long term damage.



Page 8 of 27

Strickland sample report.inspx

Exterior Surface and Components (Continued)

Trim: Metal wrapped Siding to window trim and siding to door trim junctions have not been sealed properly against water penetration. There are no drip caps above doors or windows. Transition has not been caulked. As is, water is able to run down siding and get behind metal wrapped trim. Guaranteed future water issues will result if situation is not corrected.



Page 9 of 27 Strickland sample report.inspx

Exterior Surface and Components (Continued)

Trim: (continued)



Fascia: Metal wrapped Soffits: Metal Some soffit areas are damaged.



5.		Entry Doors: Metal
6.		Patio Door: Vinyl sliding
7.		Windows: Vinyl, Double hung
8. 🗖 🗆	$\Box\Box$	☐ Window Screens: Vinvl mesh

18:37 November 17, 2013

Page 10 of 27 Strickland sample report.inspx

	rface and Components (Continued)
9.	Basement Windows: Vinyl hopper, Vinyl casement Basement window at SE is not sealed properly.
10. X	Exterior Lighting: Surface mount Exterior Electric Outlets: 110 VAC GFCI Hose Bibs: Gate No anti-siphon device in place. Recommend the addition of a back-flow preventer to prevent hose water from siphoning back into the main water system. Signs of past or present leakage. Recommend repair or replacement of faucet.
13. X 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Gas Meter: Exterior surface mount at side of home Main Gas Valve: Located at main line Main shutoff is located at manifold at left side of furnace.

18:37 November 17, 2013

Page 11 of 27

Strickland sample report.inspx

Garage
F M DNPNI
Detached Garage
1. Type of Structure: Detached Car Spaces: 1
2. Aluminum Garage Doors: Aluminum
3. \times Operation: Manual
4. Door Opener:
5. Exterior Surface: Wood Siding lacks proper clearance to grade. Recommend cutting back
soil to prevent contact with lower portions of siding and eventual water damage.
6. Roof: Fiberglas shingle
7. Noof Structure: 2x4 Truss
8. Service Doors:
9. Ceiling: Exposed framing
IO. 🔽 🔲 🔲 Walls: Exposed framing
11. 🔽 🔲 🔲 Floor/Foundation: Poured concrete
12. Dan Hose Bibs:
13. DDDDD Electrical:
14. 🔲 🔲 🗶 Smoke Detector:
15. 🔲 🔲 🔀 🔲 Heating:
16. 🔲 🔲 🗶 Windows:
17. 🔲 🔲 🗶 🔲 Gutters:
18. 🔲 📉 Downspouts:
19. DD Leader/Extensions:
Roof
F M DNPNI
All Doof Curfood
All Roof Surface
1. Method of Inspection: On roof, Ground level
2. Unable to Inspect: 20%

Roof (Continued)

3. Material: Fiberglass shingle, Rolled roof material Areas of damage. Roof is nearing the end of its useful life. Recommend qualified roofing contractor to asses and estimate cost of replacement.



Roof (Continued)

Material: (continued)



4. Type: Gable

5. Approximate Age: 15+

6. Flashing: Aluminum, Galvanized Improper installation of step flashing allows water to penetrate behind flashing leading to eventual water issues.



Page 14 of 27

Strickland sample report.inspx

Roof (Continued)

Flashing: (continued)



7. ☐ Valleys: Preformed metal Valleys are rusted. Roof patch at area of former chimney penetration has fiberglass 3 tab shingle as upper portion of valley and is incorrect installation.



8. Skylights: 9. Vents: Roof, Gable, Soffit

18:37 November 17, 2013

Page 15 of 27 Strickland sample report.inspx

Roof (Cont	inued)		_
	Plumbing Vents: Cast Iron Tar flashing shows signs of wear. Recommend new flashing.		
11.	Mechanical Vents: Bath fan Bath exhaust hood shows excessive caulking, indicating probable previous water intrusion. Recommend resealing to ensure water-tight seal.		
12. X 13. X 14. X 10.	Electrical Mast: Wall mount mas Gutters: Aluminum Downspouts: Aluminum	st head	

18:37 November 17, 2013

Page 16 of 27 Strickland sample report.inspx

result (Solitiniasa)	Roof	(Contir	nued)
----------------------	------	---------	-------

Leader/Extension: Aluminum 15. **\Bar{B}**[Downspout drains to cast iron pipe at NW corner of house. Unable to detect

where cast iron discharges. Drainage to city sewer system is no longer

permissible.



Electrical

F M DNPNI

1. Service Size Amps: 100 Volts: 110/220 VAC

2. Service: Copper Low service wires. Service wires should have minimum of 10ft clearance over ground surfaces. Recommend correction.



3.	$\boxtimes \sqcup$	Ш	∐ 120 VAC Branch Circuits: Copper
4.	$\boxtimes \Box$		240 VAC Branch Circuits: Coppe
5.		\boxtimes	Aluminum Wiring:
6.	$\boxtimes \Box$		Conductor Type: Romex
7			

7. Ground: Plumbing ground
8. Smoke Detectors: Hard wired

1

Electrical (Continued) Basement Electric Panel —

1. Structure Type: Wood frame

8:37 November 17, 2013	Page 17 of 27
	Strickland sample report.inspx

9. Manufacturer: Cutler-Hammer Install missing knockouts.	
10. Maximum Capacity: 125 Amps 11. XIIII Main Breaker Size: 100 Amps	
11. XIIII Main Breaker Size: 100 Amps 12. XIII Breakers: Copper and Aluminum Oversized breaker for AC (unit. 25 amp rating on 30 amp
breaker. Replace with proper sized breaker.	and the same
13.	
15. AFCI: 110 voit	
16. Is the panel bonded? ● Yes ○ No	
Structure	
F M DNPNI	

18:37 November 17, 2013

Page 18 of 27 Strickland sample report.inspx

Structure (Continued)
2.	Foundation: Block Exterior portions of foundation show minor cracks. Recommend sealing/ tuck-pointing problem areas. Interior not visible due to finished surfaces.
3.	Differential Movement: Not visible
4.	Beams: Visible portions appear functional
5. X	Bearing Walls: Frame
6. XIIII 7. XIII	Joists/Trusses: 2x10
8. XIIII	Piers/Posts: Visible portions appear functional Floor/Slab: Poured slab
9.	
⁷ · LIMLIL	Stairs/Handrails: Wood stairs with wood handrails Uneven riser heights present trip hazard. Low railing to 2nd floor. Missing railing to basement. Recommend installing missing
	railing.
10.	Subfloor: Dimensional wood

Attic

No attic access. Recommend evaluation of permit history to verify inspection of insulation. Also recommend addition of attic access hatch.

F M DNRNI

18:37 November 17, 2013

Page 19 of 27 Strickland sample report.inspx

Basement						
F M DNPNI						
Main Basement —						
1. \times \textsquare \textsqu						
finished surfaces.						
2. Ceiling: Texture paint						
3. Wolls: Paint						
4. DDDD Floor: Carpet						
5. 📈 🗌 🔲 Floor Drain: Surface drain						
6. Doors: Hollow wood						
7. 🔟 🔲 Windows: Wood hopper, Vinyl casement						
8. XIII Electrical: 110 VAC						
9. 🔟 🔲 Smoke Detector: Hard wired						
10. 🔟 🔲 HVAC Source: Heating system register						
11. Vapor Barrier:						
12. Insulation:						
13. Ventilation: Windows						
14. Sump Pump:						
15. Moisture Location: None noted						
16. Basement Stairs/Railings: Wood stairs with no handrails Uneven riser height presents a						
trip hazard. Recommend installing missing handrail.						
Air Conditioning						
Air Conditioning						
F M DNPNI						
Main AC System ————————————————————————————————————						
1. A/C System Operation: Functional						
2. Condensate Removal: Plastic tubing						
3. Manufactures: Para						
4. Manufacturer: Payne 5. Model Number: PA13NA024-B Serial Number: 2312X73848						
6. Area Served: Whole house Approximate Age: 2012						
7. Fuel Type: 220 VAC Temperature Differential: 16 F 8. Type: Central A/C Capacity: 2 Ton						
9. DDDD Visible Coil: Copper core with aluminum fins						
10. XIII Refrigerant Lines: Low pressure and high pressure						
11. Electrical Disconnect: Disconnect at unit						
The Electrical Disconnect at unit						

18:37 November 17, 2013

14. Thermostats: Programmable

Page 20 of 27 Strickland sample report.inspx

Air Conditioning (Continued)	
12. Exposed Ductwork: Metal Ducts are dirty. Recommend professional cleaning.	
13. Blower Fan/Filters: Direct drive with disposable filter Filter is dirty. Recommend replacing filter every 3 months.	Design

18:37 November 17, 2013

Page 21 of 27

Strickland sample report.inspx

Heating System					
F M DNPNI					
Basement Heating System — — — — — — — — — — — — — — — — — — —					
1. XIII Heating System Operation: Adequate					
2. Manufacturer: Payne					
3. Model Number: PG95AS42060BAAA Serial Number: 4112A44992					
4. Type: Forced air Capacity: Unable to read manufacturer's tag					
5. Area Served: Whole house Approximate Age: 2012					
6. Fuel Type: Natural gas					
7. \times Heat Exchanger: 3 Burner					
8. Unable to Inspect: 50%					
9. Blower Fan/Filter: Direct drive with disposable filter Filter is dirty. Recommend replacing					
filter every 3 months See photo in air conditioning section.					
10. Distribution: Metal duct Ducts are dirty. Recommend professional cleaning. See photo in air					
conditioning section.					
11. \ \ \ \ \ \ \ \ \ \ \ \ \					
12. Controls: Limit switch					
13. Humidifier:					
14. Thermostats: Programmable					
14. MILICIA THE THOStats. Frogrammable					
Plumbing					
F M DNPNI					
1. Service Line: Copper					
2. Main Water Shutoff: Basement					
3. Water Lines: PEX					
4. Drain Pipes: PVC					
5. Service Caps: Accessible					
6. 🔲 🔲 Vent Pipes: PVC					
7. 🔲 🔲 Gas Service Lines: Black iron, Copper, Insulflex					
Basement Water Heater ————————————————————————————————————					
8. 🔟 🔲 Water Heater Operation: Adequate					
9. Manufacturer: General Electric					
10. Model Number: GG40T06PVT Serial Number: GELNQ021342478					
11. Type: Natural gas Capacity: 40 Gal.					
12. Approximate Age: 2013 Area Served: Whole house					
13. XIII Flue Pipe: PVC					
14. TPRV and Drain Tube: Copper					

18:37 November 17, 2013

Page 22 of 27 Strickland sample report.inspx

Bathroom F M DNPNI Basement Bathroom -□⊠□ Closet: 1. \square 2. Ceiling: Texture paint Low headroom-6'1" 3. 🛛 Walls: Paint Floor: Tile Doors: Hollow wood Low headroom-6' Windows: Vinyl hopper Electrical: 110 VAC GFCI 7. **X** 8. 🔯 Counter/Cabinet: Wood, Laminate 9. X Sink/Basin: One piece sink/counter tops Faucets/Traps: ORB, PVC trap 10. **X** Tub/Surround: Porcelain tub and ceramic tile surround Tub to tile transition appears to have grout only. Grout will eventually crack, allowing water to penetrate. Recommend caulking at tub to wall and tub to floor transition. Toilets: 1.28 gpf 12. X HVAC Source: Heating system register 13. **X** Ventilation: Electric ventilation fan and window 2nd floor Bathroom -15. □□X□ Closet: 16. X Ceiling: Texture paint Walls: Paint 17. X 18. **X** Floor: Tile 19. **X** Doors: Solid wood 20. Windows: 21. Electrical: 110 VAC GFCI 22. Counter/Cabinet: Solid surface, Wood 23. Sink/Basin: Molded single bowl Faucets/Traps: Chrome, PVC trap 24. Tub/Surround: Porcelain tub and ceramic tile surround Tub to tile transition appears to have grout only. Grout will eventually crack, allowing water to penetrate. Recommend caulking

at tub to wall and tub to floor transition.

HVAC Source: Heating system register
Ventilation: Electric ventilation fan

Toilets: 1.28 gpf

26.

18:37 November 17, 2013

Page 23 of 27

Strickland sample report.inspx

Kitchen
F M DNPNI
1st Floor Kitchen —
1. Cooking Appliances: Frigidaire Burners inoperative. No heat in oven. Recommend
servicing.
2. XIII Ventilator: Recirculating at microwave
3. Disposal:
4. Dishwasher: Frigidaire
5. Air Gap Present? • Yes • No
6. Trash Compactor:
7. Refrigerator: Frigidaire
8. \ Microwave: Frigidaire
9. Sink: Stainless Steel
10. Electrical: 110 VAC GFCI
11. Plumbing/Fixtures: Chrome
12. Counter Tops: Stone Countertop to backsplash transition appears to have grout only. Grout
will eventually crack and allow water penetration. Recommend caulking.
13. Cabinets: Wood, Laminate
14. Pantry:
15. Ceiling: Texture paint
16. X Walls: Paint, Tile
17. X Floor: Ceramic tile
18. Doors:
<u> </u>
20. 🔟 🔲 HVAC Source: Heating system register
Interior Decises
Interior Rooms
F M DNPNI
All Living Space ————————————————————————————————————
1. 🔟 🔲 Closet: Large, Small
2. 🔟 🔲 Ceiling: Texture paint
3. 🛛 🔲 Walls: Paint
4. 🛛 🔲 🔲 Floor: Hardwood, Carpet, Tile
5. Doors: Solid wood, Bi-fold North bedroom door and north and west bedroom closet doors do
not close properly. Adjustments needed.
6. Windows: Windows boarded over or covered, Vinyl stationary West bedroom needs sash
tension adjustment.
7. 🔟 🔲 Electrical: 110 VAC
8. 🔲 🔲 HVAC Source: Heating system register
9 MINION Smoke Detector: Hard wired

18:37 November 17, 2013

Page 24 of 27 Strickland sample report.inspx

Laundry Room/Area

Laundry area located under basement stairs. Plumbing is present but there is no gas or electric for dryer and no dryer vent present, although dryer vent was located at exterior of home at east side. Recommend asking owner if rough in was done for ventilation and whether it has been concealed in wall.

F M DNPNI

Bas	sei	116	II I	ιL	aundry Room/Area
1.				\boxtimes	Closet:
2.	\boxtimes				Ceiling: Texture paint
3.	\boxtimes				Walls: Paint
4.	\boxtimes				Floor: Carpet
5.				\boxtimes	Doors:
6.				\boxtimes	Windows:
7.	\boxtimes				■ Electrical: 110 VAC GFCI
8.				\boxtimes	Tloor Drain:
9.	\boxtimes				Smoke Detector: Hard wired
10.	\boxtimes				☐ HVAC Source: Heating system register
11.				\boxtimes	Laundry Tub:
12.				\boxtimes	Washer:
13.					Washer Hose Bib: Ball valves Valves present but not tested.
14.	\boxtimes				Washer Drain: Wall mounted drain
15.				\boxtimes	☐ Dryer:
16.				\boxtimes	☐ Dryer Vent:
17.				\boxtimes	☐ Dryer Gas Line:
18.				\boxtimes	Washer and Dryer Electrical:

18:37 November 17, 2013

Page 25 of 27

Strickland sample report.inspx

Minor Defect Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Lots and Grounds

- 1. Walks: Concrete Concrete walks are cracked and settled in areas. Uneven surfaces present a trip hazard.
- 2. Steps/Stoops: Concrete Front stoop is cracked. Uneven riser height presents a trip hazard.
- 3. Deck: Stained wood Undersized joists. Undersupported joists. Improper supports. Sagging deck. Uneven surfaces. Baluster openings greater than 4". Failing paint/stain. Recommend additional posts to support middle of deck. Recommend repairs to problem areas.
- 4. Balcony: Stained wood Baluster openings greater than 4" at guardrail.
- 5. Grading: Flat, Minor slope Flat to negative slope. Suggest the addition of fill dirt to improve drainage away from house.
- 6. Window Wells: Corrugated No ladder at south side egress window. Ladder required for heights greater than 44".
- 7. Driveway: Concrete Concrete driveway is cracked and is settled in areas. There is an uneven transition where driveway meets garage.
- 8. Fences: Wood Some sections of wood fence are loose and/or in disrepair.

Exterior Surface and Components

- 9. All Exterior Surface Type: Aluminum siding Siding is dented and has been punctured in areas. Seal penetrations. Recommend pulling ivy from NW section of wall to prevent long term damage.
- 10. Soffits: Metal Some soffit areas are damaged.
- 11. Basement Windows: Vinyl hopper, Vinyl casement Basement window at SE is not sealed properly.
- 12. Hose Bibs: Gate No anti-siphon device in place. Recommend the addition of a back-flow preventer to prevent hose water from siphoning back into the main water system. Signs of past or present leakage. Recommend repair or replacement of faucet.

Garage

13. Detached Garage Exterior Surface: Wood Siding lacks proper clearance to grade. Recommend cutting back soil to prevent contact with lower portions of siding and eventual water damage.

Roof

- 14. All Roof Surface Material: Fiberglass shingle, Rolled roof material Areas of damage. Roof is nearing the end of its useful life. Recommend qualified roofing contractor to asses and estimate cost of replacement.
- 15. Valleys: Preformed metal Valleys are rusted. Roof patch at area of former chimney penetration has fiberglass 3 tab shingle as upper portion of valley and is incorrect installation.
- 16. Plumbing Vents: Cast Iron Tar flashing shows signs of wear. Recommend new flashing.
- 17. Mechanical Vents: Bath fan Bath exhaust hood shows excessive caulking, indicating probable previous water intrusion. Recommend resealing to ensure water-tight seal.
- 18. Leader/Extension: Aluminum Downspout drains to cast iron pipe at NW corner of house. Unable to detect where cast iron discharges. Drainage to city sewer system is no longer permissible.

Electrical

- 19. Service: Copper Low service wires. Service wires should have minimum of 10ft clearance over ground surfaces. Recommend correction.
- 20. Basement Electric Panel Manufacturer: Cutler-Hammer Install missing knockouts.

18:37 November 17, 2013

Page 26 of 27 Strickland sample report.inspx

Minor Defect Summary (Continued)

Structure

21. Stairs/Handrails: Wood stairs with wood handrails Uneven riser heights present trip hazard. Low railing to 2nd floor. Missing railing to basement. Recommend installing missing railing.

Basement

22. Main Basement Basement Stairs/Railings: Wood stairs with no handrails Uneven riser height presents a trip hazard. Recommend installing missing handrail.

Air Conditioning

- 23. Exposed Ductwork: Metal Ducts are dirty. Recommend professional cleaning.
- 24. Blower Fan/Filters: Direct drive with disposable filter Filter is dirty. Recommend replacing filter every 3 months.

Heating System

25. Basement Heating System Blower Fan/Filter: Direct drive with disposable filter Filter is dirty. Recommend replacing filter every 3 months See photo in air conditioning section.

Bathroom

- 26. Basement Bathroom Ceiling: Texture paint Low headroom-6'1"
- 27. Basement Bathroom Doors: Hollow wood Low headroom-6'
- 28. Basement Bathroom Tub/Surround: Porcelain tub and ceramic tile surround Tub to tile transition appears to have grout only. Grout will eventually crack, allowing water to penetrate. Recommend caulking at tub to wall and tub to floor transition.
- 29. 2nd floor Bathroom Tub/Surround: Porcelain tub and ceramic tile surround Tub to tile transition appears to have grout only. Grout will eventually crack, allowing water to penetrate. Recommend caulking at tub to wall and tub to floor transition.

Kitchen

30. 1st Floor Kitchen Cooking Appliances: Frigidaire Burners inoperative. No heat in oven. Recommend servicing.

Interior Rooms

- 31. All Living Space Doors: Solid wood, Bi-fold North bedroom door and north and west bedroom closet doors do not close properly. Adjustments needed.
- 32. All Living Space Windows: Windows boarded over or covered, Vinyl stationary West bedroom needs sash tension adjustment.

18:37 November 17, 2013

Page 27 of 27 Strickland sample report.inspx

Defective Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Exterior Surface and Components

1. Trim: Metal wrapped Siding to window trim and siding to door trim junctions have not been sealed properly against water penetration. There are no drip caps above doors or windows. Transition has not been caulked. As is, water is able to run down siding and get behind metal wrapped trim. Guaranteed future water issues will result if situation is not corrected.

Roof

2. Flashing: Aluminum, Galvanized Improper installation of step flashing allows water to penetrate behind flashing leading to eventual water issues.

Electrical

3. Basement Electric Panel Breakers: Copper and Aluminum Oversized breaker for AC unit. 25 amp rating on 30 amp breaker. Replace with proper sized breaker.